




BACOLOD WATER DISTRICT
Bacolod, Lanao del Norte
CCC NO. 543

BWD PROGRAMS AND PROJECTS
 As of December 31, 2020

| No. | Project Program Activity Name | Location Target Beneficiaries | Total Cost | Date Started | Status of Project Implementation | | | | |
|---|--|---|--|----------------|--|------------------------|-----------------|---------------------|-------------------|
| | | | | | Target Completion Date | Actual Completion Date | % of Completion | Total Cost Incurred | Remarks |
| 1 | Construction/Drilling of Exploratory 100 linear meter production well including pumping facilities | Upper Poblacion, Bacolod, Lanao del Norte | 4,376,816.00 | January 2020 | May 2020 | August 2020 | 100 % | 4,376,816.00 | Fully Implemented |
| 2 | 1.7km Pipeline extension and appurtenances from Upper Poblacion to Brgy. Binuni | Upper Poblacion & Brgy. Binuni | 1,635,582.00 | September 2020 | November 2020 | December 2020 | 100 % | 1,635,582.00 | Fully Implemented |
| 3 | Construction of perimeter fence of pumping station #3 | Upper Poblacion, Bacolod, Lanao del Norte | 250,000.00 | October 2020 | November 2020 | November 2020 | 100 % | 250,000.00 | Fully Implemented |
| Total Project Cost | | | P 6,262,398.00 | | | | | | |
| Prepared by:  ZAIDIE C. LIGUTOM UCSA-B | | | Checked by:  ALMA S. MAGLANA Senior Corporate Accounts Analyst | | Approved by:  ENGR. NOEL L. RESABAL General Manager C | | | | |