





**BACOLOD WATER DISTRICT**  
**Bacolod, Lanao del Norte**  
**CCC NO. 543**

**BWD PROGRAMS AND PROJECTS**  
As of December 31, 2021

No.	Project Program Activity Name	Location Target Beneficiaries	Total Cost	Date Started	Status of Project Implementation				
					Target Completion Date	Actual Completion Date	% of Completion	Total Cost Incurred	Remarks
1	Construction of sumptank at Upper Poblacion beside Pumping Station # 3 for the provision of Brgy. Mate Water Supply Expansion	Upper Poblacion, Bacolod, Lanao del Norte	220,968.00	February 2021	April 2021	April 2021	100 %	220,968.00	Fully Implemented
2	Interconnection of mainline 570 lm at Purok 2, Brgy. Binuni to Purok 2 Brgy. Demologan	Brgy. Binuni to Brgy. Demologan, Bacolod, Lanao del Norte	304,815.00	July 2021	August 2021	August 2021	100 %	304,815.00	Fully Implemented
3	Level III water supply expansion project at Brgy. Mate, Bacolod Lanao del Norte	Brgy. Mate, Bacolod, Lanao del Norte	1,287,580.00	August 2021	November 2021	December 2021	100 %	1,287,580.00	Fully Implemented
<b>Total Project Cost P 6,262,398.00</b>									
Prepared by:  ZAIDIE C. LIGUTOM UCSA-B		Checked by:  ALMA S. MAGLANA Senior Corporate Accounts Analyst			Approved by:  ENGR. NOEL L. RESABAL General Manager C				