



BACOLOD WATER DISTRICT
Bacolod, Lanao del Norte
CCC NO. 543

BWD PROGRAMS AND PROJECTS
 As of December 31, 2023

No.	Project Program Activity Name	Location Target Beneficiaries	Total Cost	Date Started	Status of Project Implementation				
					Target Completion Date	Actual Completion Date	% of Completion	Total Cost Incurred	Remarks
1	Pipelines Distribution Extension	Purok 1, Upper Poblacion to Purok 5, Demologan, Bacolod LDN	128,604.00	January 2023	February 2023	February 2023	100 %	108,915.01	Fully Implemented
2	Pipelines Extension	Purok 5, Brgy. Demologan to Purok 7, Brgy. Binuni	130,382.00	March 2023	March 2023	March 2023	100 %	134,519.80	Fully Implemented
3	Repair of Pump house No. And Genset Roofing	Purok 3, Poblacion, Bacolod, Lanao del Norte	76,716.00	April 2023	May 2023	May 2023	100 %	78,991.93	Fully Implemented
4	Pipelines Extension for Fill and Draw Mode of Pumping	Brgy. Mate to Purok 1, Upper Poblacion, Bacolod, LDN	179,413.00	June 2023	June 2023	June 2023	100 %	154,731.52	Fully Implemented
5	Pipelines Expansion of more or less 968LM	Purok 2, Brgy. Demologan to Purok 2, Brgy Minaulon, Bacolod, Lanao del Norte	199,298.00	July 2023	July 2023	July 2023	100 %	167,512.49	Fully Implemented

6	Improvements of Stocking area for various pipes	Beside BWD Office Dirty Kitchen	91,593.00	August 2023	August 2023	August 2023	100%	77,100.83	Fully Implemented
---	---	---------------------------------	-----------	-------------	-------------	-------------	------	-----------	-------------------

Total Project Cost P 806,006.00

Prepared by:  ZAIDIE C. LIGUTOM UCSA-B	Checked by:  ALMA S. MAGLANA Senior Corporate Accounts Analyst	Approved by:  ENGR. NOEL L. RESABAL General Manager C
--	---	---